Committee / Board Update June 7, 2021



Three Rivers Community Schools

- High School New Weight Room Addition
- Andrews/Norton Renovations
- Park/Ruth Hoppin Renovations







Committee/ Board Update June 7, 2021



Table of Contents

- Work in Progress/Completed
- Progress Photos
- Four-Week Look Ahead
- Questions

Committee / Board Update June 7, 2021



Construction Management

Work in Progress / Completed

- Acquired building permits for High school and all four Elementary Schools.
- Completed site clearing and tree removal.
- Completed brick removal at HS.
- Completed concrete footing and walls for HS new weight room addition.
- Continued with Interior office demo.
- Started site clearing for Ruth Hoppin new addition.
- Footing excavation for Ruth Hoppin.
- Completed tree removal for Andrews.

Progress Photos



Committee /
Board
Update
June 7, 2021

HS Footings/Foundations



The SKILLMAN CorporationProject Administration
Construction Management



Progress Photos



Committee /
Board
Update
June 7, 2021

HS Footings/Foundations



The SKILLMAN CorporationProject Administration
Construction Management



Committee / Board Update June 7, 2021



Construction Management

Progress Photos



Ruth Hoppin Demo



Committee / Board Update June 7, 2021



Construction Management

Progress Photos



Ruth Hoppin Demo



Committee / Board Update June 7, 2021



Construction Management

Four-Week Look Ahead

- Start Interior Office demo for HS.
- Start CMU Install for HS New Addition.
- Complete footings for Ruth Hoppin New Addition.
- Start CMU Walls for Ruth Hoppin New Addition.
- Complete Office demo for Ruth Hoppin ES.
- Start Interior office demo for Andrews ES.
- Start Interior office demo for Park ES.
- Start Interior office demo for Norton ES.
- Complete house demo for Andrews ES new parking lot.

Committee / Board Update June 7, 2021



The SKILLMAN Corporation Project Administration Construction Management

Questions?