

**Three Rivers
Community
Schools**

Three Rivers Community Schools

- High School – New Weight Room Addition
- Andrews/Norton Renovations
- Park/Ruth Hoppin Renovations



**Committee /
Board Update
July 12, 2021**



The SKILLMAN Corporation
Project Administration
Construction Management



Table of Contents

- Work in Progress/Completed
- Progress Photos
- Four-Week Look Ahead
- Questions



High School New Weight Room Work in Progress / Completed

- **High School** - Completed Footings and Foundations with approved BCC State Inspections.
- **High School** - Started CMU walls for new weight room addition.
- **High School** - Completed Underground Plumbing with approved State Inspection for new weight room addition.
- **High School** - Started metal stud framing for new administration office.
- **High School** - Approved BCC State Inspection for status of all completed work on 6/15/21.



Andrews & Norton Elementary Schools

Work in Progress / Completed

- **Andrews Elementary** - The house has been demolished in its entirety
- **Andrews Elementary** - Interior demolition is complete including MEPs, walls, flooring, concrete removal, and ceilings
- **Andrews Elementary** - New footing installed for media center
- **Andrews Elementary** - Started framing new walls
- **Andrews Elementary** - Electrical rough-in on new walls
- **Andrews Elementary** – Completed underground plumbing
- **Norton Elementary** - Interior demolition is complete including walls, flooring, concrete removal, and ceilings
- **Norton Elementary** - Electrical demolition is complete
- **Norton Elementary** - Mechanical demolition is complete
- **Norton Elementary** - Vestibule doors have been relocated



Park & Ruth Hoppin Elementary Schools Work in Progress / Completed

- **Park Elementary** - Began New CMU walls in the media center
- **Park Elementary** - Began work to turn media center space over before summer school starts
- **Park Elementary** - Completed Office demo
- **Park Elementary** - Began framing walls
- **Park Elementary** - Began MEP rough-ins
- **Ruth Hoppin Elementary** – Continue work on addition after abatement
- **Ruth Hoppin Elementary** – Began installation of fire alarm
- **Ruth Hoppin Elementary** - Began underground plumbing



High School Progress Photos

Three Rivers
Community
Schools



**New Weight Room
Restroom Wall**



**Administration
Office Metal Stud
Walls**

**Committee /
Board Update
July 12, 2021**



The SKILLMAN Corporation
Project Administration
Construction Management

Three Rivers
Community
Schools

Andrews & Norton Progress Photos

Andrews Ceiling
Removal



Norton Relocated
Vestibule Doors



Committee /
Board Update
July 12, 2021



The **SKILLMAN** Corporation
Project Administration
Construction Management

**Three Rivers
Community
Schools**

Park & Ruth Hoppin Progress Photos



**Park Media Center
New Masonry Wall**



**Ruth Hoppin
Office Foundations**

**Committee /
Board Update
July 12, 2021**



The SKILLMAN Corporation
Project Administration
Construction Management

High School New Weight Room Four-Week Look Ahead

- **Weight Room** - Complete CMU Install for Unit J New Weight Room Addition
- **Weight Room** - Complete installing structural Steel
- **Weight Room** - Begin roof installation
- **Administration Office** - Complete metal stud framing
- **Administration Office** - Complete overhead MEP rough-In
- **Administration Office** - Complete electrical rough-In for metal stud framed walls
- **Administration Office** - Hang and finish drywall
- **Administration Office** - Prime and paint first coat
- **Administration Office** - Complete ceiling grid installation





Andrews & Norton Elementary Schools

Four-Week Look Ahead

- **Andrews Elementary** - Cut site for new parking lot
- **Andrews Elementary** - Install curbs and sidewalks
- **Andrews Elementary** - Install drainage course
- **Andrews Elementary** - Finish framing front offices
- **Andrews Elementary** - Demolish CMU walls and install shoring for load bearing walls
- **Andrews Elementary** - Pour footings for steel columns
- **Andrews Elementary** - Complete fan coil unit rough-ins
- **Andrews Elementary** - Rough in all the new steel stud walls
- **Norton Elementary** - Cut exterior window opening for secure entry
- **Norton Elementary** - Build new metal stud walls
- **Norton Elementary** - Saw cut the floor for rough-ins
- **Norton Elementary** - Rough-in electric
- **Norton Elementary** - Rough-in plumbing
- **Norton Elementary** - Patch floor
- **Norton Elementary** - Install casework

Park & Ruth Hoppin Elementary Schools

Four-Week Look Ahead

- **Park Elementary** - Hang drywall in the media center and office areas
- **Park Elementary** - Paint in the media center and office
- **Park Elementary** - Set door frames in the media center and office
- **Park Elementary** - Install masonry doors
- **Park Elementary** - Prep and install flooring
- **Ruth Hoppin Elementary** – Complete abatement
- **Ruth Hoppin Elementary** - Install footings and foundations
- **Ruth Hoppin Elementary** – Installing bearing CMU walls
- **Ruth Hoppin** – Erect interior structural steel
- **Ruth Hoppin** – Erect exterior (addition) structural steel
- **Ruth Hoppin** - Possibly begin installing face brick



**Three Rivers
Community
Schools**

Questions?

**Committee /
Board Update
July 12, 2021**



The SKILLMAN Corporation
Project Administration
Construction Management